Item no	From	Unit	nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
12	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S. 2185 of 1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications and as per the direction of engineer in charge of work.							
		Sqm						
	From main gate Gap		1	0.50		2.200	1.10	
			1	30.00		2.200	66.00	
			1	30.00		2.200	66.00	
			1	27.50		2.200	60.50	
			1	12.20		2.200	26.84	15/03/18
	Back side		1	47.20		2.200	103.84	
	Piller portion		14	0.40		2.200	12.32	
	Between compound & Building		1	6.25		2.200	13.75	
					Total Qty		350.35	
	Deduction For Pillers		27	0.30		2.200	17.82	
					Net Qty		332.53	
					Limited Qty		329.70	

Checked.
17/3/18

PMC Contractor

Asst. Engineer(Project)

Asst. Executive Engineer(Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore